


## PROGRESS REPORT — FEBRUARY 2020

### Briar Branch (W140-01-00) Channel & Straws Improvements

WBS No. N-T17000-0018-3, T-1734 & T-1734B

#### PROJECT LOCATION

The channel improvement project is approximately 6,200 feet long, from Gessner Road east to Oak Tree Drive, approximately 1,750 feet east of Bunker Hill Road. This project is located in City Council District A.



#### PROJECT STATUS

- Completed Installation of tow large Junction Boxes Installation at Straw 4 and adjacent to the waste water conflict.
- Stabilized and repacked the west side of Windhover Lane
- Poured back driveways on the west of Windhover Lane
- Coordinated with City of Houston on the relocation of the 20-inch Water Line
- Submitted Access Road plans to see City for review

#### CURRENT TRAFFIC CONTROL CONFIGURATION

- All roads are fully open

#### PROJECT OBJECTIVE

##### Improve drainage by increasing conveyance and storage

The Briar Branch (W140-01-00) Channel & Straws Improvements project involves the construction of storm drainage improvements that are designed to lower water levels on Briar Branch, provide flood mitigation storage, and deliver flooding relief and protection to the surrounding community.

#### PROJECT DESCRIPTION

- The channel improvement project is approximately 6,200 feet long, from Gessner Road east to Oak Tree Drive, approximately 1,750 feet east of Bunker Hill Road. The proposed channel improvements will include constructing box culverts ranging in size from 7-FT x 7-FT to 10-FT x 8-FT RCBs along the length of the system, effectively enclosing the channel.
- The Straw improvements consist of approximately 2,600 linear feet of perpendicular improvements at five (5) separate lateral locations along Briar Branch, from Gessner Road east to Confederate Lane, approximately 1,000 feet east of Bunker Hill Road.
- Included in the channel improvements is the reconstruction of the Bunker Hill Road crossing at Briar Branch from dual 7-FT x 7-FT RCBs to triple 8'x8' RCBs.

# Cont. PROGRESS REPORT — FEBRUARY 2020

## Briar Branch (W140-01-00) Channel & Straws Improvements

WBS No. N-T17000-0018-3, T-1734 & T-1734B

### CONSTRUCTION TIME

- Contract time: 24 Months
- Notice to Proceed date: December 17, 2018

### CONTACT INFORMATION

#### Construction Manager (CM)

Gauge Engineering  
3200 Wilcrest Drive, Suite 220  
Houston, TX 77042



#### Contractor

Reytec Construction Resources  
1901 Hollister St.  
Houston, TX 77080



### PAYMENT ESTIMATES

Original Contract Amount	\$18,794,957.00
Change Order Amount to Date	\$225,362.50
Current Contract Amount	\$19,020,319.50
Previous Payments	\$14,693,454.89
Current Payment (s) Due	\$53,545.99
Contract Completion Date	12/21/2020
Balance Remaining	\$3,497,160.68

### PROGRESS PHOTOS



Removing Existing Paving from straw 4 to tie in connections.



Pouring paving straw 4.



Forming junction box at intersection of straw 4 into channel (PH II)



Pouring concrete at Junction Box.