## PROGRESS REPORT NOVEMBER 2023





## Planning/Preliminary:

- City of Houston / HR Green Sports Complex Support:
  - o Conducted meeting with City/TIRZ 17/HR Green to review project status.
  - o Received and reviewed the draft preliminary engineering report.
  - Gauge had follow-up meetings to discuss benefit/cost evaluation.

## • Memorial Drive – Phase II

o 30% Completed

## Design:

- W140-00-00 Briar Branch Storm Water Detention Basin Expansion and Storm Sewer Improvements:
  - Advancing plans to 90%.
  - o Draft subsurface barrier wall geotechnical report submitted.
  - o Subsurface barrier wall design is nearly complete.
  - Updating lift station design to accommodate a shift in location due to the subsurface barrier wall. The discharge pipe design was modified to include headwall and flap gate at the channel.
  - o Graded the basin to account for a maintenance access ramp to the bottom.
  - o Began design of toe drain per geotechnical recommendations.
  - o Completed all-weather access road design.
  - o Performed storm sewer hydraulic calculations.
  - Re-ordered sequence of construction for basin to greatly lower risks of damaging the subsurface barrier wall.
  - o Began QC on roadway / storm sewer plans.
  - Began quantities.