


## PROGRESS REPORT — OCTOBER 2020

### Briar Branch (W140-01-00) Channel & Straws Improvements

WBS No. N-T17000-0018-3, T-1734 & T-1734B

#### PROJECT LOCATION

The channel improvement project is approximately 6,200 feet long, from Gessner Road east to Oak Tree Drive, approximately 1,750 feet east of Bunker Hill Road. This project is located in City Council District A.



#### PROJECT STATUS

- Access Road forming/installation between Bunker Hill Rd and Confederate Rd commenced.
- Access Road between Gessner and Witte section completed
- Access Road between Witte and Bunker Hill section is 90% completed
- Desilting of RCB's
- Miscellaneous restoration & cleanup in progress

#### CURRENT TRAFFIC CONTROL CONFIGURATION

- All roads are fully open

#### PROJECT OBJECTIVE

##### Improve drainage by increasing conveyance and storage

The Briar Branch (W140-01-00) Channel & Straws Improvements project involves the construction of storm drainage improvements that are designed to lower water levels on Briar Branch, provide flood mitigation storage, and deliver flooding relief and protection to the surrounding community.

#### PROJECT DESCRIPTION

- The channel improvement project is approximately 6,200 feet long, from Gessner Road east to Oak Tree Drive, approximately 1,750 feet east of Bunker Hill Road. The proposed channel improvements will include constructing box culverts ranging in size from 7-FT x 7-FT to 10-FT x 8-FT RCBs along the length of the system, effectively enclosing the channel.
- The Straw improvements consist of approximately 2,600 linear feet of perpendicular improvements at five (5) separate lateral locations along Briar Branch, from Gessner Road east to Confederate Lane, approximately 1,000 feet east of Bunker Hill Road.
- Included in the channel improvements is the reconstruction of the Bunker Hill Road crossing at Briar Branch from dual 7-FT x 7-FT RCBs to triple 8'x8' RCBs.

# Cont. PROGRESS REPORT — OCTOBER 2020

## Briar Branch (W140-01-00) Channel & Straws Improvements

WBS No. N-T17000-0018-3, T-1734 & T-1734B

### CONSTRUCTION TIME

- Contract time: 24 Months
- Notice to Proceed date: December 17, 2018

### CONTACT INFORMATION

#### Construction Manager (CM)

Gauge Engineering  
3200 Wilcrest Drive, Suite 220  
Houston, TX 77042



#### Contractor

Reytec Construction Resources  
1901 Hollister St.  
Houston, TX 77080



### PAYMENT ESTIMATES

Original Contract Amount	\$18,794,957.00
Change Order Amount to Date	\$225,362.50
Current Contract Amount	\$19,020,319.50
Previous Payments	\$16,129,749.36
Current Payment (s) Due	\$15,727.69
Contract Completion Date	12/21/2020
Balance Remaining	\$2,025,080.50

### PROGRESS PHOTOS



Cutting Grade for last section of Access Rd



Loading Spoils into Trucks for Last Section of Access Road



Setting Inlet on Witte Road next to Access Road.



Backfilling Inlet Box at Witte Rd.