

PROGRESS REPORT— MARCH 2026

PARK ON WESTVIEW APARTMENTS AND BUILDING DEMOLITION



CONSTRUCTION TIME

Original Contract Time: 180 Days
Mobilization Date: Feb 9th, 2026

CONTACT INFORMATION

Construction Manager:
HR Green
11750 Katy Freeway, Suite 400
Houston, TX 77079



CONTRACTOR

RNDI Companies, Inc.
311 East Interstate 30
Rockwall, TX 75087



PAYMENT ESTIMATES

Original Contract Amount	\$2,298,807.00
Change Order Amount to Date	\$0.00
Current Contract Amount	\$2,298,807.00
Previous Payments	\$195,453.24
Current Payment Due (Minus Retainage)	\$662,052.29
Contract Completion Date	08/07/2026
Balance Remaining Excluding Retainage	\$1,396,169.60

PROGRESS UPDATES

- General Cleaning
- 10 buildings removed to the concrete foundation
- Debris Removal
- Abatement preparation work in progress on other buildings



Building No. 16 (Removed)



Building No. 9 & 12 (Removed)



Cleaning Work