## PROGRESS REPORT AUGUST 2023





## Planning/Preliminary:

- City of Houston / HR Green Sports Complex Support:
  - o Conducted meeting with City/TIRZ 17/HR Green to review Gauge/TIRZ 17 scenarios
  - Submitted technical review memo with upgraded improvement scenarios
  - o Requested update from the City and project team
- Memorial Drive Phase II
  - o Advanced roadway, drainage, utilities, and traffic control plans to 30% level
  - o Begin QA/QC process August 21st.
  - O Complete 30% plans by August 28th.

## Design:

- W140 Basin Deepening/Pump:
  - Advancing plans to 90%.
  - o Draft Bentonite slurry wall geotechnical report submitted.
  - o Bentonite slurry wall design initiated.
  - o Presented bentonite wall to City PWE department.

## **Construction:**

- Memorial Drive PH -II
  - City accepted all items
    - Waiting on their response to the sanitary sewer liner restoration