PROGRESS REPORT JUNE 2024





Planning/Preliminary:

- City of Houston / HR Green Sports Complex Support:
 - March 21, 2024 meeting with Commissioner Ramsey, City of Houston (Steve Costello), and SBISD.
 - SBISD is currently evaluating City's offer and options for expansion in the future
 - +/- 4-month effort
 - June 19, 2024 follow up meeting with City, Commissioner Ramsey, and SBISD
 - The City of Houston and Harris County remain committed to funding the project.
 - Steve Costello's last day with the City will be June 28th. This was the driver behind this meeting.
 - Reviewed technical coordination questions with SBISD School design team and HR Green design team, including foundation details and clearance for underground utilities to server the school.
 - June 24, 2024 SBISD is presenting the project to their Board in executive session.

Design:

- W140-00-00 Briar Branch Storm Water Detention Basin Expansion and Storm Sewer Improvements:
 - Final signed/sealed plans submitted to the City.
 - o City of Houston has requested a variance application for Maximum Ponding Elevation.
 - Project Manual completed
 - Due to the funding source, EPA is currently reviewing it to ensure that the proper upfront documents are included.
 - Can't advertise until EPA concludes its review.